PROJECT Number Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	СМ	PROJECT Budget	ROJECT BUDGET CONSTRUCTION SCHEDULE start Finish			Comments	Date Assigned
8594 SA-56			F Iskarous	Brian Fisher		Harvard Jolly	Multiple		TBD	05.06.2024	08.16.2024	AHU's PO was issued on 02.16.24 & units released. PM is expecting by early week of 03.04.24 multiple roofing & HVAC Installation quotes to proceed with the remaining scope PO's requisition.	-

PROJEC Number	T Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	CM	PROJECT Budget	BUDGET Source	CONSTRUCT Start	TON SCHEDULE Finish	Comments	Date Ass	signed
P - 8674	RC-91	Replace Safety and Acoustical Panels	A	J Mc Fadden	Steven Wiley				TBD					3/18	3/2024
8681	EG-36			J Mc Fadden	Perry Weinthal										

Number Bldg. FAU PM User Rep.

PROJECT Number Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	СМ	PROJECT Budget	BUDGET Source	CONSTRUCT Start	ION SCHEDULE Finish	Comments	Date Assigned
P - 8521 BC-71	Replace Door Between Lob 321 and 322	A	P Brida	Debra Bradley		Harvard Jolly Architects	Tideline Construction	5,000	end User	TBD	TBD	Met Debra on site to look at exisiting condition. Contacted AE for proposal. PO issued to AE. Waiting for final dwgs.	3/2/2023

CONSTRUCTION SCHEDULE

Number Bldg. FAU PM User Rep. A/E CM Budget Source Start Finish Comments

PROJECT BUDGinish CONSTRUCTION SCHEDULE

Number Bldg. FAU PM User Rep. A/E CM Budget Source Start Finish Comments

Number Bldg. FAU PM User Rep. Start Finish